

2018 SLURRY SEAL - EL CERRITO					TELFER ACTIVITY VIEW												Jun-25-18 13:30							
Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	June 2018				July 2018				August 2018				September 2018						
						20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23
<b>2018 SLURRY SEAL - EL CERRITO</b>		71d	71d	May-21-18	Aug-29-18	Aug-29-18, 2018 SLURRY SEAL - EL CEI																		
<b>PROJECT ADMINISTRATION</b>		71d	71d	May-21-18	Aug-29-18	Aug-29-18, PROJECT ADMINISTRATION																		
A1000	PRE-CONSTRUCTION MEETING	0d	0d	May-21-18		PRE-CONSTRUCTION MEETING																		
A1010	NOTICE TO PROCEED	0d	0d	Jul-16-18*		NOTICE TO PROCEED																		
A1020	PROJECT COMPLETION	0d	0d		Aug-29-18	PROJECT COMPLETION																		
<b>SUBMITTALS</b>		1d	1d	May-21-18	May-21-18	May-21-18, SUBMITTALS																		
A1030	CONTRACT DOCUMENTS	1d	1d	May-21-18	May-21-18	CONTRACT DOCUMENTS																		
A1040	CONSTRUCTION SCHEDULE	1d	1d	May-21-18	May-21-18	CONSTRUCTION SCHEDULE																		
A1050	TRAFFIC CONTROL PLANS	1d	1d	May-21-18	May-21-18	TRAFFIC CONTROL PLANS																		
A1060	MATERIALS TO BE USED	1d	1d	May-21-18	May-21-18	MATERIALS TO BE USED																		
A1070	ADVANCE & 72 NOTICES	1d	1d	May-21-18	May-21-18	ADVANCE & 72 NOTICES																		
A1080	SEQUENCING PLAN	1d	1d	May-21-18	May-21-18	SEQUENCING PLAN																		
A1090	STRIPING SUBMITTALS	1d	1d	May-21-18	May-21-18	STRIPING SUBMITTALS																		
<b>CONSTRUCTION</b>		71d	71d	May-21-18	Aug-29-18	Aug-29-18, CONSTRUCTION																		
A1105	ENCROACHMENT PERMIT	4d	4d	May-21-18	May-24-18	ENCROACHMENT PERMIT																		
A1110	PLACE CMS BOARDS	1d	1d	Jul-16-18*	Jul-16-18	PLACE CMS BOARDS																		
A1120	POST NO PARK SIGNAGE	2d	2d	Jul-16-18	Jul-17-18	POST NO PARK SIGNAGE																		
A1125	STRIPING REFERENCE	2d	2d	Jul-12-18	Jul-13-18	STRIPING REFERENCE																		
A1140	REMOVE STRIPING	2d	2d	Jul-16-18	Jul-17-18	REMOVE STRIPING																		
A1142	PLACE FLOPPIES - TEMP DELINATION	2d	2d	Jul-16-18	Jul-17-18	PLACE FLOPPIES - TEMP DELINATION																		
A1144	REMOVE WEEDS	2d	2d	Jul-23-18	Jul-24-18	REMOVE WEEDS																		
a1145	CRACK FILL	3d	3d	Jul-23-18	Jul-25-18	CRACK FILL																		
A1148	ADVANCE NOTIFICATION	2d	2d	Aug-15-18	Aug-16-18	ADVANCE NOTIFICATION																		
A1150	72 HR POST & NOTIFY	2d	2d	Aug-09-18	Aug-10-18	72 HR POST & NOTIFY																		
A1160	SLURRY	2d	2d	Aug-13-18	Aug-14-18	SLURRY																		
A1165	SWEEPING-1ST	1d	1d	Aug-13-18	Aug-13-18	SWEEPING-1ST																		
A1166	SWEEPING - 2ND	1d	1d	Aug-21-18	Aug-21-18	SWEEPING - 2ND																		
A1167	SWEEPING - 3RD	1d	1d	Aug-29-18	Aug-29-18	SWEEPING - 3RD																		
A1170	STRIPING LAYOUT	1d	1d	Aug-21-18	Aug-21-18	STRIPING LAYOUT																		
A1180	PLACE STRIPING AND MAKERS	3d	3d	Aug-22-18	Aug-24-18	PLACE STRIPING AND MAKERS																		
A1190	CLEAN UP & PUNCHLIST	1d	1d	Aug-15-18	Aug-15-18	CLEAN UP & PUNCHLIST																		
A1290	PROJECT COMPLETION	3d	3d	Aug-27-18	Aug-29-18	PROJECT COMPLETION																		

█ Actual Work     █ Critical Remaining Work     ▶ Summary  
█ Remaining Work     ◆ ◆ Milestone